Report on Government Projects/Programs/Activities with Beneficiaries and Status of Implementation for the Year 2016

(as of October 24, 2016)

Title	Mode of Procurement	Classification	Status of Implementation	Beneficiaries	Remarks
Supply and Delivery of One	Negotiated Procurement	Goods	Project Started: 03/08/2016	11,517 Concessionaires	To be installed in replace-
(1) End Suction Centrifugal	Small Value Procurement		Project Completed: 04/07/2016	as of September 2016	ment of the defective one in
Pump	(Sec. 53.9)		100% Completed		order to avoid further
	ABC PhP 56,000.00				damage that may greatly
	Contract Amount: Php 55,000.00				affect the supply of water
Supply and Delivery of uPVC	Negotiated Procurement	Goods	Project Started: 03/29/2016	11,517 Concessionaires	To expand the service lines
Pipes and Fittings	Small Value Procurement		Project Completed: 04/28/2016	as of September 2016	and be able to cater to more
	(Sec. 53.9)		100% Completed	and new applicants of service	and wider coverage area of
	ABC PhP 132,320.00			service connections	consumers
	Contract Amount:			at Barangay Guilig and	
	PhP 130,916.00	•		Salaan (Centino Road)	
Supply and Delivery of Two	Negotiated Procurement	Goods	Project Started: 04/18/2016	11,517 Concessionaires	To serve as spare to be imme-
(2) units Original and Brand	Small Value Procurement		Project Completed: 05/21/2016	including new applicants	diately available in case of
New Submersible Deepwell	(Sec. 53.9)		100% Completed	of service connections	pump and motor breakdown
Pump	ABC PhP 406,000.00				and ensure continuous water
	Contract Amount: Php 404,670.00				supply
Supply and Delivery of	Negotiated Procurement	Goods	Project Started: 05/10/2016	11,517 Concessionaires	To continuously maintain
4" PVC Sure Loc-Riser Pipe	Small Value Procurement		Project Completed: 06/09/2016	including new applicants	sufficient water pressure in
	(Sec. 53.9)		100% Completed	of service connections	Bari Pumping Station
	ABC PhP 149,674.00			at Barangay Bari	
•	Contract Amount: Php 142,552.00				

Title	Mode of Procurement	Classification	Status of Implementation	Beneficiaries	Remarks
Supply of Labor for the Mini-	By Agency	Works	Project Started: 05/11/2016	Residents of Don Felipe St.,	To expand the service lines
Expansion of water lines at	ABC: PhP 21,960.00		Project Completed: 05/31/2016	Sitio Sasauren, Dorongan	and be able to cater to more
396 Linear Meters of uPVC	Contract Amount: PhP 21,539.10		100% completed	Barangay Guilig	and wider service coverage
Pipes 2"				• ""	area
Supply of Labor for the	By Agency	Works	Project Started: 05/20/2016	Residents of Centino Road	To expand the service lines
Mini-Expansion of Water	ABC: PhP 42,120.00		Project Completed: 06/19/2016	in Barangay Salaan	and be able to cater to more
line at 702 Linear Meters	Contract Amount: PhP 41,312.70		100% completed		and wider service coverage
of uPVC Pipe 2"					area
Supply and Delivery of One	Negotiated Procurement	Goods	Project Started: 06/20/2016	11,517 Concessionaires	Installation of subject mate-
(1) unit Combination Variable	Small Value Procurement		Project Completed: 07/20/2016	including new applicants	rial is vital for the continuous
Frequency Speed Drive Motor	(Sec. 53.9)		100% Completed	of service connections	operations of the Pumping
Control System	ABC PhP 193,000.00			at Barangay Guilig	Station #4 located at Barangay
	Contract Amount: Php 184,000.00				Guilig
Supply and Delivery of Two	Negotiated Procurement	Goods	Project Started: 8/18/2016	11,517 Concessionaires	Installation of subject mate-
(2) units Combination Varia-	Small Value Procurement		Project Completed: 09/17/2016	including new applicants	rial is vital for the continuous
ble Frequency Speed Drive	(Sec. 53.9)	•	100% Completed	of service connections	operations of the pumping
Motor Control System	- for 20HP:			at Barangay Guiguilonen	stations #8 located at Brgy.
	ABC: Php 404,000.00			and Barangay Amansabina	Guiguilonen and #7 located at
	Contract Amount: Php 387,000.00				Barangay Amansabina
Refurbishing of the Mangal-	Negotiated Procurement	Works	Project Started: 10/18/2016	Mangaldan Water District	Improvement and mainte-
dan Water District Storeroom	Small Value Procurement		Project Completed:		nance of the Water District's
	(Sec. 53.9)		(on going and expected to be		storeroom to ensure the safe-
	ABC PhP 498,063.60		completed until 12/27/2016)		ty of all the supplies and ma-
	Contract Amount: Php 495,401.39				terials instored therein from
					being damaged by rainwater

Title	Mode of Procurement	Classification	Status of Implementation	Beneficiaries	Remarks
Supply and Delivery of	Negotiated Procurement	Goods	Project Started: 10/18/2016	11,517 Concessionaires	to be distributed to all our
NAWAD 2017 Commercial	Small Value Procurement		Project Completed:	and 683 other clients/new	valued concessionaires inclu-
Calendars	(Sec. 53.9)		(on going and expected to be	applicants	ding those who will apply for
	ABC PhP 219,600.00		completed on 11/17/2016)		new service connections as
	Contract Amount: Php 121,390.00				the District's usual gesture of
					gratitude

Prepared by:

MARLYN C. DE GUZMAN

Division Manager B-Administrative

APPROVED BY:

ENGR. MARCELO M. PETON

General Manager B